

**Details of Contracts of Civil Engineering Department for July 2017**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
1	---	Maintenance of Sulabh Souchalaya near canteen in MOHP area (2016-18)	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/392/2506 dtd. 28.07.2016 P.O No.	M/s Sulabh International Social Service Organisation, Porvorim.	Rs. 6,66,000.00	26.04.2018	27.04.2016	---	Work is in progress	62.50%	62.50%
2	---	Maintenance of Sulabh Souchalaya in GCB area	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/364/6791 dtd.	M/s Sulabh International Social Service Organisation	Rs. 2,28,000.00	26.04.2018	27.04.2016	---	Work in progress .	62.50%	62.50%
3	CE/42 /2016	Dismantling of dust suppression . Repairs to the existing masonry wall and construction new masonry wall from existing dust suppression screen to toilets at berth no 11 (PRW)	Website / Notice board	NA	Single cover System	20.05.2016	2	1. M/s Geo construction 2. M/s Vindhyasani Fabricators	1. M/s Geo construction	Yes	CE/M/GCB-517/1518 dtd. 13.06.2016 P.O No.	M/s Geo construction	Rs. 7,94,450.00	22.09.2016	27.06.2016	---	Work completed	100%	100%
4	CE/18 /2016	Maintenance and upkeep of garden outside A.O. Bldg foraperiod of two years from (2016-2018)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/M/GCB-515/1203dtd . 27.05.2016 P.O No.	1. M/s Thapa Enterprises, Vasco	Rs. 4,06,662.36	15.04.2018	06.04.2016	---	Work in progress .	66.00%	66.00%
5	CE/08/2016	Maintenance and upkeep of garden & plumbing operation inside AO bldg. for a period of two year 2016-18	Website /Notice board	----	Single cover system	27.01.2016	3	1 M/s Thappa Enterprises 2 S.T Itagi 3 Caitano Vaz	1 M/s Thappa Enterprises 2 Caitano Vaz	Yes	CE/M/AC-198/350/6355 dtd. 24.02.2016 P.O. No. 4500017635	Caitano Vaz	Rs7,29,344.00	01.02.2018	02.02.2016	---	Work in progress .	69.00%	69.00%
6	CE/32/2016	AMC for civil work in A.O. bldg. , MRH4,MRH5 7 HRD centre at HL for aperiod of 2 years 2016-18	Advertisement /Website /Notice board	28.04.2016	Two cover system	23.06.2016	2	1) M/s Geo construction2)M/s Vindhyasani	M/s Vindhyasani	Yes	CE/M/AC-205/4687 dtd. 14.09.2016 P.O. No. 4500017635	1. M/s Geo construction, Vasco	Rs14,83,380.82	19.09.2018	20.09.2016	---	Work in progress .	76.00%	66.00%
7	CE/64/2016	Sanitary cleaning works of A.O. building at headland for a period of 310 working days	Advertisement /Website /Notice board	----	Single cover system	15.09.2016	2	1) M/s Geo construction2)M/s Sidhyarameshwar	M/s Sidhyarame shwar	Yes	CE/M/AC-206/400/5162 dtd. 05.10.2016 P.O. No. 4500017635	1. M/s Geo construction, Vasco	Rs.4,70,611.00	---	01.10.2016	---	Work in progress .	63%	63%
8	CE/82 /2016	Maintenance and upkeep of garden in MRH-7B, MRH-7C and officers club for a period of one year from (2016-2017)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/M/AC-208/404/5958 dtd. 14.11.2016 P.O. No. 4500017635	1. M/s Thapa Enterprises, Vasco	Rs. 1,30,788.00	06.11.2017	05.11.2016	---	Work in progress .	57.00%	57.00%
9	CE/30/2016	Maintenance and upkeep of garden , lawn and land scapping and other areas at Port Guest Houses premises Headhand Sada for aperiod of two Years (2016-18)	Advertisement /Website /Notice board	07.04.2016	Single cover system	22.04.2016	2	1.M/s . Deepti Engg 2.M/s . Thappa Enterprises	1.M/s . Deepti Engg	yes	PO 4500019368	M/s . Thappa Enterprises	Rs9,18,025.00	06.05.2018	07.05.2016	---	Work is in progress	58.00%	58.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
10	CE/33/2016	Annual Maintenance Contract for weeding at headland type B,C,D quarters at headland for two years.	Website /Notice board	----	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/M/HL-854/1180 DTD. 27.05.2016	M/s Caitano Vaz	Rs. 9,00,100.00	08.06.2018	09.06.2016	---	Work in progress .	58.00%	58.00%
11	CE/34 /2016	Annual Maintenance Contract for weeding at headland type A, CHLDquarters at headland for two years.	Website /Notice board	----	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/M/HL-855/1179 DTD. 27.05.2016	M/s Caitano Vaz	Rs. 8,25,500.00	08.09.2018	09.06.2016	---	Work in progress .	58.00%	58.00%
12	CE/40 /2016	Maintenance and upkeep of garden , lawn and land scapping for a period of two Years at DVSS and HOD's Enclave at HL (2016-18)	Website / Notice board	25.05.2016	Single cover system	25.05.2016	3	1. M/s Itagi Enterprises, Vasco 2.M/s Thapa Enterprises, Vasco 3.M/s Deepti Vasco	M/s Thapa Enterprises , Vasco 3.M/s Deepti Vasco	Yes	CE/M/HL860/380/1790 dtd. 23.06.2016 P.O No.	M/s Itagi Enterprises, Vasco	Rs. 11,01,539.71	03.07.2018	04.07.2016	---	Work in progress .	53.00%	53.00%
13	CE/35/2016	Supply of clean and Potable water for Port area	Website / Notice board	05.05.2016	Two cover system	13.05.2016	3	1)M/s Popular construction 2)M/s Roy water	1)M/s Roy water	Yes	CE/M/HL-856/385/238 2 dtd. 21.07.2016 P.O No.	M/s Popular construction	Rs 15,22,875	27.07.2016	17.04.2016	---	Work commenced on 17.04.2017	35.00%	39.00%
14	CE/59/2016	Removal of garbage and debris from MPT Estate & transporting the same to dumping Yard at HL 2016	Website / Notice board	----	Single cover system	29.07.2016	2	1)M/s Ramchandra construction 2)M/s Diksha	M/s Diksha	Yes	CE/M/HL-665/393/2910 dtd. 11.08.2016 P.O No.	M/s Ramachandra	Rs 7,62,892.75	09.08.2017	10.08.2016	---	Work in progress .	94.00%	94.00%
15	CE/60/2015	Operation and maintenance of 1200 m3 capacity Sewage Treatment Plant at Headland Sada and 100m3 STP at MPT hospital Year 2016 & 2017	Advertisement /Website /Notice board	07.09.2015	Two cover system	30.09.2016	3	1. M/s. Naik Environmental Engg. Pvt. Ltd., Navi Mumbai. 2. M/s Envirochem Enterprises, Jogeshwary Mumbai.	1. M/s Deepti Engg. Works, Vasco	Yes	CE/M/HL-844/345/4921 dtd 17.12.2015 P.O. No. 450017140	M/s Envirochem Enterprises, Andheri Mumbai.	Rs. 24,88,342.00	31.12.2017	01.01.2016	---	Work is in progress	79%	79%
16	CE/394/2012	Providing Project Management Consultancy Services for Railway Signalling works at Mormugao Port, Goa	Advertisement /Website	29.08.2012	Two cover system	12.09.2012	3	1. M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad 2. M/s Rites Ltd. Gurgaon.	1. M/s EZZE transportati on Infrastructu re Pvt. Ltd. Bangalore	Yes	CE/WKS-783 (PMC) /6038 dtd. 23.01.2013 P.O. No. 4500010058	M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad	Rs. 58,50,000.00	380 days from receipt of formal Work Order	13.02.2013	---	Work is in progress.	70.00%	70.00%
17	CE/37/2014	Providing Architectural & Engineering Services for Construction of Cruise Terminal Building	Advertisement /Website	15.07.2014	Two cover system	08.08.2014	5	1. M/s Wadia Techno Engineering Services Ltd. Mumbai 2. M/s Mitimitra Consultants, Pune 3. Effective Architectural Sevices, Panaji 4. Mathur Ugam and Associates, New Delhi 5. M/s Aakar Abhinav Consultants Pvt. Ltd. JV with I- Maritime Consultancy Pvt. Ltd, Navi Mumbai	Nil	Yes	CE/WKS-802/3065 dtd. 22.09.2014 P.O. No. 4500013761	M/s Wadia Techno Engineering Services Ltd. Mumbai	Rs. 9,90,000.00	05.10.2016	06.10.2014	---	Completion drawing to be submitted.	95.00%	95.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
18	---	Conducting Environmental Impact Assessment Studies (EIA) for the project "Redevelopment of Berths 8,9 & Barge Berths at the Port of Mormugao, Goa.Port Trust, Goa".	By Nominatio n	NA	---	NA	NA	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	NA	NA	CE/WKS-817/ dtd. 25.01.2016 P.O No.	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	Rs. 39,60,000.00	5 Months	---	---	Work is in progress	90.00%	90.00%
19	CE/71/2015	Capital dredging of the approach channel, turning circle, berths 5,6,7 and approaches for cape size vessels at Mormugao Port, Goa	Advertisement /Website /Notice board	06.11.2015	Two cover system	14.12.2015	5	1. M/s DCI Ltd., Vishakapatnam 2. M/s International Sea Port Dredging Ltd., Chennai. 3. M/s Van Oord Dredging & Marine Contractor., Mumbai 4. M/s Vasco SA, Luxembourg	1. M/s Boskalis Smit India LLP, Mumbai	Yes	CE/WKS-807/5063(A) dtd. 01.01.2016 P.O No.	M/s DCI Ltd., Visakhapatnam	Rs. 193,50,00,000.00	17.06.2016	01.01.2016	---	Public Hearing concluded on 05.05.2017 and replies to the queries under process	64.00%	64.00%
20	---	Appointment of Environmental Consultant for Implementation of Port EMMP & suggesting Mitigative Measures	Quotation	NA	NA	NA	1	1. Dr. Naraina P. S. Varde, Alto-Porvorim	NA	NA	CE/Wks-404(EMMP)/5577 dtd. 22.01.2016 (Appointed on 28.12.2015) P.O	Dr. Naraina P. S. Varde, Alto-Porvorim	Rs. 10,80,000.00	30.11.2017	29.12.2015	---	Service is in progress	79.00%	79.00%
21	CE/62/2015	Appointment of Project Management Consultant for the work of Capital Dredging of approval channel turning circle berth no 5,6& 7 and approaches for cpesize vessels .	Advertisement /Website /Notice board	---	---	06.01.2016	2	1. M/s Wapcos Harayana 2 Howe Engineering Pvt Ltd		Yes	CE/WKS-815/5439 dtd. 15.10.2016	Howe Engineering Pvt Ltd	Rs36,00,000.00	26.06.2016	27.01.2016	---	consultancy work stopped as the dredging work is terminated .	83.00%	83.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
22	CE/56/2016	Full Rake wagon handling railway line at Mormugoa Port with paving 30m wide	open Tender	04.08.2016	Two cover system	21.09.2016	3	1)M/s Laxyo Energy Ltd 2) M/s NMC Industrie Ltd 3)M/s Howe Engg Ahmedabad 4)M/s Kirti Construction Ahmedabad	1)M/s NMC Industrie Ltd 2)M/s Howe Engg Ahmedabad 3)M/s Kirti Constructio	----	CE/PC - 66/535 dt 14.10.2016	M/s Laxyo Energy Ltd	Rs12,47,69,007.00	----	14.10.2016	9months	Work is in progress	35%	35%
23	CE/55/2016	Providing Signalling & Telecommunication system for Railway Network at Mormugao Port , GOA.	open Tender	04.07.2016	Two cover system	10.08.2016	4	1. M/s Kiran Engineering LTD . Jaipur 2 M/s Howe Engineering Projects India Pvt	1. M/s Kiran Engineering Projects India Pvt	Yes	CE/WKS/783 (S&T)/2016/4486 dtd 31.08.2016	M/s Howe Engineering Projects India Pvt Ltd Ahmedabad	Rs. 14,01,21,270.00	06.06.2017	07.09.2016	9months	Work transferred to CME's DEPT. Work order issued on 31.08.2016. to Contractor M/s Howe Engineering Projects Pvt.LTD .Completion time 9 months.ESP drawing	60%	28%
24	----	Appointment of consultant for preparation of detailed Project (DPR) for Development of Facilities for POL berth, coastal cargo Passenger Jetty at Vasco	short listed	10.06.16	single cover	10.06.16	5	M/s Wapcos 2) M/s TCE.3)M/s HIPL, 4)M/s Aarveem,5) M/s EIL	M/s Wapcos 2) M/s TCE.3)M/s HIPL, 4) M/s EIL	yes	CE/WS/485/1727 dated 21.06.2016	M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd, Hyderabad	Rs. 40,45,000.00	31.07.2017	29.06.2016	52 Weeks	Work is in progress	80.00%	80.00%
25	Nomination	Mathematical model Studies for Vasco Bay development.	----	----	----	----	----	----	----	----	CE/XEN/P-11/4/6487 DT 06.12.2016	M/s Central water & Power Research Station (CWPRS)	Rs.34,09,180.00	07.05.2016	08.12.2016	5months	Work is in progress	20.00%	20.00%
26	CE/72/2016	Supplying , installation , testing and commissioning of Air monitoring analysers at different locations in Port Area	open Tender	22.08.2016	Two cover system	28.09.2016	2	1) M/s Environment S.A. India Pvt Ltd m Navi Mumbai 2) M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai 3) M/s Chemtrolls Industries Pvt Ltd , Mumbai	M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai 3) M/s Chemtrolls Industries Pvt Ltd , Mumbai	Yes	CEPC-66/836/2016 /5827 dt 07/11/2016	M/s Environment S.A. India Pvt Ltd m Navi Mumbai	Rs. 98,26,950.00	27.03.2017	28.12.2016	3months	Work is in progress	100%	90%
27	CE/WKS/500 A/	Construction of Balance Stretch of 4 lane Road from Varnapuri to Sada Junction	Tender by PWD	----	----	----	----	Tender by PWD	----	----	I/R/PWD/2015-16/40 WD-XIV(NH)/AS W dt28/9/15	M/s Gammon India Ltd	Rs.3,97,00,000	13.10.2018	14.10.2016	2year	Work is in progress.	50.00%	50.00%
28	CE/12/2016	Repairs & covering the drain with RCC precast slabs along line No1 R&D yard	Website /Notice board	15.02.2016	Single cover system	2.03.2016	1	Ms Geo construction	Ms Eencee Rail Engineers & Fabricators Pvt LTD Mumbai	Yes	CE/M/RLY/516/1353 dt 06.06.2016 PO	Ms Geo construction	Rs 12,43,972.00	12.12.2016	13.07.2016	---	Work is in progress	100.00%	70.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
29	CE/70/2016	Housekeeping of office building at W/ shop, MMs office complex, AXEN/VSG, AXEN/Rly, ATMR office, port Institute, at Vasco for a period of 2 yrs (2016-2018)	Website /Notice board	----	Single cover system	----	3	M/s Deepti Engg Works2)M/stagi Enterprises 3) M/s Indu	M/s Deepti Engg Works2) M/s Indu	Nil	CE/M/VSG/324/5497dt 21.10.2016 PO o 4500019345	Ms Itagi Enterprises	Rs10,90,800.00	13.09.2018	14.09.2016	---	Work is in progress	35.00%	35.00%
30	CE/ 57/2015	Annual Maintenance of B.G railway siding in the Port area for aperiodof two years (2015-2017) f 52kg /60kg rail track	Website /Notice board	28.08.2016	Two cover system	10.09.2015	4	M/s Encee Rail Engineers \$ Fabricators Pvt Ltd Mumbai 2) M/s NMC Industries Pvt Ltd Mumbai 3) M/s S4Project Infra Pvt Ltd Deepti Engg Works40 Tender not opened	M/s NMC Industries Pvt Ltd Mumbai 3) M/s S4Project Infra Pvt Ltd Deepti Engg Works40 Tender not opened	Yes	CE/M/HR-498/3936 /319dt 30.10.20165 PO o 4500018470	M/s Encee Rail Engineers \$ Fabricators Pvt Ltd Mumbai	Rs67,47,277.00	31.10.2017	01.11.2015	---	Work is in progress	92.00%	92.00%
31	CE/53/2016	Annual Maint. & upkeep of garden, lawn and landscaping of Children Park, Vocational centre at Headland(2016-17)	Website /Notice board	12.08.2016	Single cover system	31.08.2016	4	1)Deepti 2) Geo 3) Diksha 4) Ramchandra	1)Deepti 2) Geo 3) Ramchandra	Yes	CE/M/HL-864/4888 dtd. 23.09.2016	M/s Diksha	Rs. 2,41,108.17	14.10.2017	15.10.2016	---	Work is in progress	75.00%	75.00%
32	CE/WKS/837/a	Consultancy services for Traffic Management Plan at Mormugao Port	Quotation		single			M/s Aakar Abhinav Mumbai	M/s Aakar Abhinav-Mumbai		P.O.- 4500020610	M/s Aakar Abhinav-Mumbai	Rs.400000/-	----	----	8 weeks	Draft of report not accepted. The consultant was called to MPT to review the layout & explained about the requirements of Port in terms of connectivity from Gate No 1 & Gate No9 for smoother flow.	75.00%	75.00%
33	CE/85/16	Re-construction of the collapsed portion of security wall near Susheela Niketan	Website / notice board	NA	Single cover System	14/11/16	3	1. M/s. Geo Constructions. 2. M/s. Indu constructions 3. Shree	Nil	yes	CE/M/GCB-532/6253 dated 24/11/16	Shree Siddharameshwar services	Rs. 1160425.86	15.04.17	2.01.2017	---	work in progress	100.00%	92.00%
34	CE/97/16	Making garden near gate no.9, T1 shed and T2 shed in GCB area.	Website / notice board	NA	Single cover System	25/11/16	2	1. M/s. Diksha Enterprises. 2.Shree Sidharameshwar Services	Nil	Yes	CE/M/GCB-533/6573 dated 9/12/16	Shree Siddharameshwar services	Rs5,07,000.00	15.02.2017	20/12/2016	---	Work in progress . Work delayed by the contractor	100.00%	10.00%
35	CE/90/2016	Rate contract for replacing damaged Sewer waste water Pipes and work pertaining to Sewerline for Port area at HL & Vasco (2016-17)	Website /Notice board	----	Single cover system	----	3	1. M/s Sidharameshwar ServicesVasco	1. M/s Sidharameshwar ServicesVasco	Yes	CE/M/HL-869/01/2017/7210 dtd. 16.01.2016	1. M/s Sidharameshwar ServicesVasco	Rs. 12,13,193.00	23.12.2017	24.12.2016	---	Work is in progress	95.00%	95.00%
36	CE/112/2016	Providing lift at new Dawn Ashadeep School at HL Sada	Website /Notice board	01.12.2016	Single cover system	04.01.2017	1	1. M/s Deepti Engg Vasco	1. M/s Deepti Engg Vasco	Yes	CE/M/HL-873/414/2031 dtd. 15.02.2017	1. M/s Deepti Engineering Works Vasco da Gama	Rs. 7,22,967.00	16.04.2017	17.02.2017	---	Work is in progress	100%	70%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
37	CE/84/16	Replacement of broken drain cover slabs and providing cast in situ slabs over drains at T1 shed door entrances container yard, drain inside T2 shed and near T3 shedat GCB area	Website / notice board	NA	Single cover System	23.1.2017	1	1)M/s Deepak Engineering work 2)M/s Indu Engineering	M/s Indu Engineering	Yes	CE/M/GCB-535/8194 dated 23/02/17	M/s Indu Constructions	Rs.26,73,135.36/-	26/06/17	27/03/2017	---	Work in progress.	100.00%	65.00%
38	CE/25/17	Providing cell fenders at berth no 10 & 11 at GCB	Website / notice board	NA	E-Tender	17.03.2017	5	1)M/s Brahans--- 2)M/s Hi Tech 3) M/s IRM 4)M/s Elegres 5 )M/s Eberprises	M/s Brahans	Yes	CE/M/GCB-543/8965 dated 27/03/2017	M/S Brahans Polymer pvt Ltd. , Mumbai.	Rs. 1,01,40,649.66 /-	---	---	---	Work not started	6.00%	20.00%
39	CE/21/2017	Replacement of unserviceable windows with Alunium sliding Windows shutters and unserviceable doors of toilet and bathroom with PVC for Type A& B at HL. broken drain cover slabs and providing cast in situ slabs over drains at T1 shed door entrances container yard, drain inside T2 shed and near T3 shedat GCB area	Website /Notice board	----	Single cover system	08.03.2017	2	1. M/s Caitano Vaz 2) Geo Construction Vasco	1. M/sCaitano Vaz Vasco	Yes	CE/M/HL-877/425/0011 dtd. 01.04.2017	1. M/s Caitano Vaz Vasco	Rs. 3,65,904.00	06.05.2017	07.04.2017	---	Work started ON 07.04.2017.Progress is slow.	100%	50%
40	CE/3 /2017	AMC for cleaning of public Toilets Twice for aperiod of 300 days	Website /Notice board	----	Single cover system	17.02.2017	3	1. M/s Deepti Engg Vasco J2. M/s Caitano Vaz 3) M/s Ranchandra Construction Vasco	1. M/s Caitano Vaz Vasco	Yes	CE/M/HL-875/420/873 2 dtd. 17.03.2017	1. M/s Caitano Vaz Vasco	Rs. 2,04,600.74	27.03.2017	29.03.2017	---	Work is in progress	32%	32%
41	CE/29/2017	Renovation of the Toilets (Boys & Girls ) near Gynasium of Deepvihar High School at HL	Website /Notice board	----	Single cover system	02.01.2017	1	1. M/s Siddharameshwar Vasco	1. M/s Siddharameshwar Vasco	Yes	CE/M/HL-878/424/0010 dtd. 01.04.2017	1. M/s Shree Sidharameshwar Services Vasco	Rs. 9,78,970.72	16.05.2017	17.04.2017	---	Work completed	100%	100%
42	CE/ 02 /2016	Upgradation of 1200m3 Sewage Treatment plant and O7M for 5years at HL-Sada	Website /Notice board	30.01.2017	Double cover system	24.03.2017	3	1. M/s Agate2 )Eriah 3) M/s Lila Digital	M/s Lila Digital	Yes	CE/WKS-851/2017/538 dtd. 17.04.2017	1. M/s Lila Digital & Environmental .Pvt LtdShree Sidharameshwar Services Vasco	Rs. 1,78,49,937.00	14.07.2017	15.04.2017	---	Work is in progress	100%	75%
43	CE/ 47 /2017	G.I. Pipe railing on entry & exit side of gate no. 9	Website / notice board	NA	Single cover system	29.03.2017	3	1. M/s Deepti Engg Vasco J2. M/s Caitano Vaz 3) M/s Ranchandra Construction Vasco	M/s Caitano Vaz	Yes	CE/M/GCB-545/442, dtd.13/04/17	M/s Caetano Vaz	Rs.2,41,693.00	.....	.....	---	Work not started	100.00%	30.00%
44	CE/ /2017	Maintenance of toilets on T1 shed platform at berth no.10 for a period of 2 years	Website / notice board	----	Single cover system	29.03.2017	3	M/s Sulabh International Social Service organisation	----	Yes	CE/M/GCB-548/2017/596, dtd.19/04/17	M/s Sulabh International Social Service organisation	Rs.5,92,704.00	27/04/2017	28/04/17	---	Works in progress	13%	13%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
45	CE/ /2017	Replacement od damaged RCC truss bottom tie beams with ISMB steel beams with T4 shed (Renamed at T1 shed) in GCB area	Website / notice board	NA	Single cover system	----	----	M/s Deepak Engineers & contractors	----	Yes	CE/M/GCB-540/2017/203, dtd. 10/04/2017	M/s Deepak Engineers & contractors	Rs.2,11,562.64	-----	Work not started	-----	Work not started	---	---
46	CE/ 23 /2017	Cleaning of storm water drains in and around GCB area	Website / notice board	NA	Single cover system	24.03.2017	1	M/s Caitano Vaz	M/s Caitano Vaz	Yes	CE/M/GCB-547/617, dtd.20/04/17	M/s Caetano Vaz	Rs. 1,48,155/-	-----	2.05.2017	-----	Works in progress	60.00%	30.00%
47	CE/ 41 /2017	Replacement of corroded fencing at berth no.11	Website / notice board	NA	Single cover system	01.04.2017	1	M/s Vindhayasani	M/s Vindhayasani	Yes	CE/M/GCB-549/679, dtd.21/04/18	M/s Vindhayasani Fabricators & Contractors	Rs.3,84,178.71	-----	-----	-----	Works in progress	100.00%	90.00%
48	CE/ /2017	Paving of area along Railway siding T1 & T2 tracks for container storage yard at Berth No10 & 11	NIOT	16.03.17	Two cover system	24.03.2017	2	1)M/s Trupti Infrastructure 2) M/s Umrah Engineering & Consultant	M/s Umrah Engineering & Consultant	yes	CE/Wks-352/9151 DT 31.03.2017	M/s Trupti Infrastructure	Rs1,58,66,940.28	19.07.2017	----	----	----	100.00%	100.00%
49	CE/ /2017	Construction of Masonry wall around the container storage yard at Berth NO10 & 11	NIOT	16.03.17	single cover	07.04.2017	1	1)M/s Zuari Structural Works Margoa.	----	yes	CE/Wks-854/582 DT 19.04.2017	1)M/s Zuari Structural Works Margoa.	Rs17,95,604.04	----	----	----	Work is in progress	100.00%	100.00%
50	CE/ /2017	Appointment of Independent Engineer for the project of Redevelopment of Berth No 8&9 and Barge Berth at MPT	short listed	01.11.2017	single cover	18.01.2017	5	1)M/s Unison Project Management Pvt Ltd Pune. 2) M/s Taya Consultancy Engineers Mumbai 3) Howe Engineers Project 4)M/s BNT consultant 5) M/s Mecon Ltd	M/s Taya Consultancy Engineers Mumbai 3) Howe Engineers Project 4)M/s BNT consultant 5) M/s Mecon Ltd	yes	CE/Wks-854/2017/009 DT 1.04.2017	M/s Unison Project Management Pvt Ltd Pune.	Rs1,89,91,500.00	----	----	----	Work to be commenced after award of work to concessionaires	0.00%	0.00%
51	CE/108/2016	Providing drainage system to prevent flooding of Railway line near level crossing	Website / Notice board	23.01.2017	Single cover system	23.01.2017	1	M/s Deepti Engg Works, Sancaole	Nil	Yes	CE/M/MOH P-400/421/886 3 dtd. 22.03.2017.	M/s Deepti Engg Works, Sancaole	Rs931153/-	01.07.2017	02.04.2017	---	Work in progress	100.00%	100.00%
52	CE/38/2017	Construction of new road from ZIOL gate to JSW Silo near railway crossing near new Railway Signalling building.	E - Tender	NIT	Two cover system	23.03.2017	5	M/s Progress Builders, Harvalem, Sakhal, M/s Assmas construction, M/s Umrah Engg, M/s Trupti Infrastructure, M/s Zuari Structure	M/s Assmas construction, M/s Umrah Engg, M/s Trupti Infrastructure, M/s Zuari Structure	Yes	CE/402/MOH/HP/9092 dtd. 30.03.2017	M/s Progress Builders, Harvalem, Sakhal	Rs8797501.52	5/6/2017	3/4/2017	---	Work in progress	100.00%	30.00%
53	CE/40/2017	Construction of additional toilets near Ambedkar's Vocational centre at HL.	Website / Notice board	17.03.2017	Single cover system	17.03.2017	2	1. M/s Prakash Naik Vasco, M/s Atlantic	M/s Atlantic	Yes	CE/M/HL/881/678 dtd. 21.04.2017	1. M/s Prakash Naik Vasco	Rs7,20,018.12	02.05.2017	02.05.2017	---	Work completed	100%	100%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
54	CE/39/2017	Construction of newtoilets near children Park at HL.	Website /Notice board	17.03.2017	Single cover system	17.03.2017	2	1. M/s Prakash Naik Vasco, M/s Atlantic	M/s Atlantic	Yes	CE/M/HL/88/0711 dtd. 25.04.2017	1. M/s Prakash Naik Vasco	Rs6,75,090.17	05.05.2017	05.05.2017	---	Work is in progress	100%	20%
55	CE/15/2017	Replacing unserviceable windows(9nos) and doors (18 nos) of type B&C Qtrs at MPT colony Headland	Website /Notice board	24.02.2017	Single cover system	24.02.2017	2	1. M/s Geo Constructions Vasco, M/s Ramchandran	M/s Ramchandran	Yes	CE/M/HL/87/6/8838 dtd. 21.03.2017	1. M/s Geo Constructions Vasco	Rs2,87,093.50	07.04.2017	26.04.2017	---	Work is in progress	100%	48%
56	CE/17(R-1)/2017	Annual Maintenance and upkeep of garden , lawn and land scapping and other areas including Housekeeping at MRH-1 Bungalow at Headhand Sada.	Advertisement /Website /Notice board	21.3.2017	Two cover system	7.04.2017	4	1. M/sItagi Vasco, 2)M/s Deepti ,3) M/s Swarnaraji 4) M/s Thappa	1. M/sItagi Vasco, 2)M/s Deepti ,3) M/s Swarnaraji	yes	P.O No-4500022301	M/s . Thappa Enterprises	Rs. 1459276.7	30/4/2017	2/5/2017	---	Work is in progress	16%	16%
57	CE-Q-17	Cleaning of open drains inside MOHP back up area, old Harbour, fall out points the compound wall etc. 2017	NOTICE BOARD	NA	single	11.05.2017	2	1.M/s Caetano Vaz, Vasco. 2.Deepti Engineering	.Deepti Engineering	Yes	CE/M/MOH P-405/1447 DATED 31/05/2017 (Regul.)	M/s Caetano Vaz, Vasco.	365198.76	18/11/2017	19/05/2017	---	Work in progress	24%	12%
58	CE/34(R-1)/2017	Construction of toilet block for Railway Operational Section of Traffic Dept.	Advertisement /Website /Notice board	NA	Single	21/4/17 (Extended)	----	M/s Atlantic Water Proofing Co., Fatorda -Margao.	----	Yes	CE/M/AC-2013/1443 dtd 31/05/2017 (P. O. No. 4500022277 )	M/s Atlantic Water Proofing Co., Fatorda Margao.	601259.76	16/6/2017	15/8/2017	---	Work not commenced	50%	0%
59	CE/59/2017	House keeping of MPT Hospital at HL for a period of one Year (2017-18).	Advertisement /Website /Notice board	26.05.2017	Twocover system	8.6.2017	5	1. M/s Ecoclean Systems 2. M/s Mahalsa Services 3. M/s Enviro Clean Enterprises 3. M/s Thapa Enterprises 4) M/s Vijay Facilities	M/s Mahalsa Services 3. M/s Enviro Clean Enterprises 3. M/s Thapa	yes	CE/M/HL/89/0/2085 DTD 22.06.2017	M/S E coclean System & solution	Rs.,49,1,135.09	17.06.2017	17.06.2017	30.05.2017	Work order not issued	8%	8%
60	CE/56/2017	Annual Maintenance Contract Painting at HL (2017-18)	Advertisement /Website /Notice board	19.05.2017	Twocover system	19.5.2017	2	1. M/s Deepak Engineering 2 M/s D.K.Kalangutkar	M/s Deepak Engineering	yes	CE/M/HL-891/2011 DTD 20.06.2017	M/s D.K.Kalangutkar & Sons , Vasco	Rs,41,55,094.00	---	---	---	Acceptance letter not submitted by contractor	10%	20%
61	CE/Q-13R1/17	Providing additional Emergency Access and footpath to DVPS at HL.	Notice Board	----	Single	10.5.2017	2	1. M/s M.Ramachandra 2. M/s PrakashN.Naik	M/s Ramchandran	yes	CE/M/883/1 611 DT 06.06.2017	M/s Ramchandra n	Rs.3,89,708.09	13.06.2017	---	---	Work completed On 13.06.17	100%	100%
62	CE/51/17	Renovation of the toilet of Gym, block. Dy H,M,&Meeting room of Deepvihar High School at Headland	Advertisement /Website /Notice board	----	Twocover system	21.04.2017	1	1. M/s Atlantic Waterproofing & construction	1. M/s Atlantic Waterproofing & construction	yes	CE/M/	M/s Atlantic Waterproofing & construction	Rs 9,29,778.83	08.09.2017	25.07.2017	---	Work commenced on 25.07.17	2%	2%
63	CE/46/2016	Maintenance and upkeep of watersupply system AMC 2017-2018 .	Advertisement /Website /Notice board	16.03.2017	Two cover system	07.04.2017	2	1.M/s . Deepti Engg 2.M/s . Thappa Enterprises	1.M/s . Deepti Engg	yes	PO 4500000086	1.M/s . Deepti Engg	Rs33,36,169.35	12.06.2017	12.06.2017	---	Work is in progress	10.00%	15.00%



Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
64	CE/66/2017	Housekeeping of office building and other structures at GCB area for the year 2017-2018	Website / notice board	NA	Single cover system	30.06.2017	7	Thappa. Deepti. Geo. Bajaram Siddarameshwar , Jyoti Ranchandra	Thappa. Deepti. Geo. Bajaram Siddarameshwar , Jyoti	Yes	CE/M/GCB-552/2017/2796 dated 24/07/2017	M/s. M. Ramchandra Constructions	Rs. 843500	30/06/2018	1/7/2017	---	Work in progress	8.33%	8.33%
65	CE/61/2017	Repairs to roof of T1,T2, T3 and old power sheds in GCB area	Website / notice board	NA	Single cover system	19.06.2017	2	Bairang. Geo	Geo	Yes	CE/M/GCB-546/2017/2225 dated 30/6/2017	M/s. Bairang Swamanish	Rs.848530.95	5/10/2017	12/7/2017	---	Work in progress	5%	30%
66	CE/ /2017	Shifting of M.S. watch tower from T2 shed to end of Vasco bay	Website / notice board	NA	Single cover system	19.06.2017	---	M/s. Deepak Engineers and Constructors	---	Yes	CE/MGCBQ-27/2017/2368 dated 06/07/2017	M/s. Deepak Engineers and Constructors	Rs. 292010.92	12/9/2017	24/7/17	---	Work in progress	0.50%	25%
67	CE/ /2017	Construction of generator shed at gate no. 9	Website / notice board	NA	Single cover system	19.06.2017	---	M/s. Deepak Engineers and Constructors	---	Yes	CE/M/GCB-550/2017/2316 dated 05/07/2017	M/s. Deepak Engineers and Constructors	Rs. 472122.62	14/9/17	14/7/17	.....	Work in progress	10%	25%
68	CE/65/2017	Housekeeping of structure in back up area of MOHP fire monitoring building, Port craft Jetty, Breakwater and gate no.1 toilets, cruise terminal building and new Railway signalling building, toilets of two tugs for a period of one year (2017-2018).	Advertisement /Website /Notice board	NA	Twocover system	16.06.2017	3	M/s Deepti .M/s Thapa Enterprises, Vasco - Da- Gama.	---	Yes	CE/M/AC-2013/1443 dtd 31/05/2017 (P. O. No. 4500022277 )	M/s Thapa Enterprises, Vasco - Da-Gama.	Rs.10,77,126.55	11/7/2018	12/7/2017	---	Work in progress	5.48%	5.48%