

**Details of Contracts of Civil Engineering Department for september 2017**

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
1	---	Maintenance of Sulabh Souchalaya near canteen in MOHP area (2016-18)	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/392/2506 dtd. 28.07.2016	M/s Sulabh International Social Service Organisation, Porvorim.	Rs. 6,66,000.00	26.04.2018	27.04.2016	---	Work is in progress	100.00%	71.00%
2	---	Maintenance of Sulabh Souchalaya in GCB area	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/364/6791 dtd. 16.03.2016	M/s Sulabh International Social Service Organisation.	Rs. 2,28,000.00	26.04.2018	27.04.2016	---	Work in progress .	71.00%	71.00%
3	CE/18 /2016	Maintenance and upkeep of garden outside A.O. Bldg foraperiod of two years from (2016-2018)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/M/GCB-515/1203 dtd. 27.05.2016 P.O No.	1. M/s Thapa Enterprises, Vasco	Rs. 4,06,662.36	15.04.2018	06.04.2016	---	Work in progress .	75.00%	75.00%
4	CE/08/2016	Maintenance and upkeep of garden & plumbing operation inside AO bldg. for a period of two year 2016-18	Website /Notice board	----	Single cover system	27.01.2016	3	1 M/s Thappa Enterprises 2 S.T Itagi 3 Caitano Vaz	1 M/s Thappa Enterprises 2 Caitano Vaz	Yes	CE/M/AC-198/350/6355 dtd. 24.02.2016 P.O. No. 4500017635	Caitano Vaz	Rs7,29,344.00	01.02.2018	02.02.2016	---	Work in progress .	83.00%	83.00%
5	CE/32/2016	AMC for civil work in A.O. bldg. . MRH4,MRH5 7 HRD centre at HL for aperiod of 2 years 2016-18	Advertisement /Website /Notice board	28.04.2016	Two cover system	23.06.2016	2	1) M/s Geo construction2)M/s Vindhyanani	M/s Vindhyanani	Yes	CE/M/AC-205/4687 dtd. 14.09.2016 P.O. No. 4500017635	1. M/s Geo construction, Vasco	Rs14,83,380.82	19.09.2018	20.09.2016	---	Work in progress .	95.00%	95.00%
6	CE/82 /2016	Maintenance and upkeep of garden in MRH-7B, MRH-7C and officers club for a period of one year from (2016-2017)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/M/AC-208/404/5958 dtd. 14.11.2016 P.O. No. 4500017635	1. M/s Thapa Enterprises, Vasco	Rs. 1,30,788.00	06.11.2017	05.11.2016	---	Work in progress .	96.00%	96.00%
7	CE/30/2016	Maintenance and upkeep of garden , lawn and land scapping and other areas at Port Guest Houses premises Headhand Sada for aperiod of two Years (2016-18)	Advertisement /Website /Notice board	07.04.2016	Single cover system	22.04.2016	2	1.M/s . Deepti Engg 2.M/s . Thappa Enterprises	1.M/s . Deepti Engg	yes	PO 4500019368	.M/s . Thappa Enterprises	Rs9,18,025.00	06.05.2018	07.05.2016	---	Work is in progress	70.00%	70.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
8	CE/33/2016	Annual Maintenance Contract for weeding at headland type B,C,D quarters at headland for two years.	Website /Notice board	---	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/M/HL-854/1180 DTD. 27.05.2016	M/s Caitano Vaz	Rs. 9,00,100.00	08.06.2018	09.06.2016	---	Work in progress .	66.66%	66.66%
9	CE/34 /2016	Annual Maintenance Contract for weeding at headland type A, CHLDquarters at headland for two years.	Website /Notice board	---	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/M/HL-855/1179 DTD. 27.05.2016	M/s Caitano Vaz	Rs. 8,25,500.00	08.09.2018	09.06.2016	---	Work in progress .	66.66%	66.66%
10	CE/40 /2016	Maintenance and upkeep of garden , lawn and land scapping for a period of two Years at DVSS and HOD's Enclave at HL (2016-18)	Website / Notice board	25.05.2016	Single cover system	25.05.2016	3	1. M/s Itagi Enterprises, Vasco 2.M/s Thapa Enterprises, Vasco 3.M/s Deepti Vasco	M/s Thapa Enterprises , Vasco 3.M/s Deepti Vasco	Yes	CE/M/HL860/380/1790 dtd. 23.06.2016 P.O No.	M/s Itagi Enterprises, Vasco	Rs. 11,01,539.71	03.07.2018	04.07.2016	---	Work in progress .	61.00%	61.00%
11	CE/35/2016	Supply of clean and Potable water for Port area	Website / Notice board	05.05.2016	Two cover system	13.05.2016	3	1)M/s Popular construction 2)M/s Roy water	1)M/s Roy water	Yes	CE/M/HL-856/385/2382 dtd. 21.07.2016 P.O No.	M/s Popular construction	Rs 15,22,875	27.07.2016	17.04.2016	---	Work commenced on 17.04.2017	50.00%	50.00%
12	CE/60/2015	Operation and maintenance of 1200 m3 capacity Sewage Treatment Plant at Headland Sada and 100m3 STP at MPT hospital Year 2016 & 2017	Advertisement /Website /Notice board	07.09.2015	Two cover system	30.09.2016	3	---	1. M/s Deepti Engg. Works, Vasco	Yes	CE/M/HL-844/345/4921 dtd 17.12.2015 P.O. No. 450017140	M/s Envirochem Enterprises, Andheri Mumbai.	Rs. 24,88,342.6	31.12.2017	01.01.2016	---	Work is in progress. O & M of STP at Hospital is in progress.Contract closed on 31.08.2017	83%	83%
13	CE/394/2012	Providing Project Management Consultancy Services for Railway Signalling works at Mormugao Port, Goa	Advertisement /Website	29.08.2012	Two cover system	12.09.2012	3	1. M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad 2. M/s Rites Ltd. Gurgao.	1. M/s EZZE transportati on Infrastructu re Pvt. Ltd. Bangalore	Yes	CE/WKS-783 (PMC) /6038 dtd. 23.01.2013 P.O. No. 4500010058	M/s Aarvee Associates Architect Enggineers and Consultants Pvt. Ltd. Hyderabad	Rs. 58,50,000.00	380 days from receipt of formal Work Order	13.02.2013	---	Work is in progress.	70.00%	70.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
14	CE/37/2014	Providing Architectural & Engineering Services for Construction of Cruise Terminal Building	Advertisement /Website	15.07.2014	Two cover system	08.08.2014	5	1. M/s Wadia Techno Engineering Services Ltd. Mumbai 2. M/s Mitimtra Consultants, Pune 3. Effective Architectural Seives, Panaji 4. Mathur Ugam and Associates, New Delhi 5. M/s Aakar Abhinav Consultants Pvt. Ltd. JV with i- Maritime Consultancy Pvt. Ltd, Navi Mumbai	Nil	Yes	CE/WKS-802/3065 dtd. 22.09.2014 P.O. No. 4500013761	M/s Wadia Techno Engineering Services Ltd. Mumbai	Rs. 9,90,000.00	05.10.2016	06.10.2014	---	Completion drawing to be submitted.	95.00%	95.00%
15	---	Conducting Environmental Impact Assessment Studies (EIA) for the project "Redevelopment of Berths 8,9 & Barge Berths at the Port of Mormugao, Goa.Port Trust, Goa".	By Nomination	NA	---	NA	NA	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	NA	NA	CE/WKS-817/dtd. 25.01.2016 P.O No.	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	Rs. 39,60,000.00	5 Months	---	---	Work is in progress	90.00%	90.00%
16	CE/71/2015	Capital dredging of the approach channel, turning circle, berths 5,6,7 and approaches for cape size vessels at Mormugao Port, Goa	Advertisement /Website /Notice board	06.11.2015	Two cover system	14.12.2015	5	1. M/s DCI Ltd., Vishakapatnam 2. M/s International Sea Port Dredging Ltd., Chennai. 3. M/s Van Oord Dredging & Marine Contractor., Mumbai 4. M/s Vasco SA, Luxembourg	1. M/s Boskalis Smit India LLP, Mumbai	Yes	CE/WKS-807/5063(A) dtd. 01.01.2016 P.O No.	M/s DCI Ltd., Visakhapatnam	Rs. 193,50,00,000.00	17.06.2016	01.01.2016	---	Work terminated by D.C.I. on 18/11/2016.Tender for the balance work will be published after obtaining EC from MOEF & CC.	64.00%	64.00%
17	---	Appointment of Environmental Consultant for Implementation of Port EMMP & suggesting Mitigative Measures	Quotation	NA	NA	NA	1	1. Dr. Naraina P. S. Varde, Alto-Porvorim	NA	NA	CE/Wks-404(EMMP)/5577 dtd. 22.01.2016 (Appointed on 28.12.2015) P.O. 4500017400	Dr. Naraina P. S. Varde, Alto-Porvorim	Rs. 10,80,000.00	30.11.2017	29.12.2015	---	Service is in progress	79.00%	79.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
18	CE/62/2015	Appointment of Project Management Consultant for the work of Capital Dredging of approval channel turning circle berth no 5,6& 7 and approaches for cape size vessels .	Advertisement /Website /Notice board	----	----	06.01.2016	2	1. M/s Wapcos Harayana 2 Howe Engineering Pvt Ltd		Yes	CE/WKS-815/5439 dtd. 15.10.2016	Howe Engineering Pvt Ltd	Rs36,00,000.00	26.06.2016	27.01.2016	---	consultancy work stopped as the dredging work is terminated .	83.00%	83.00%
19	CE/56/2016	Providing Full Rake wagon handling railway line at Mormugoa Port with paving 30m wide at Mormugao Port ,Goa.	open Tender	04.08.2016	Two cover system	21.09.2016	3	1)M/s Laxyo Energy Ltd 2) M/s NMC Industrie Ltd 3)M/s Howe Engg Ahmedabad 4)M/s Kirti Construction Ahmedabad	1)M/s NMC Industrie Ltd 2)M/s Howe Engg Ahmedabad 3)M/s Kirti Construction Ahmedabad	----	CE/P&C - 66/2016/5351 dt 14.10.2016	M/s Laxyo Energy Ltd	Rs18,00,000.00	----	14.10.2016	9months	Work is in progress	100%	50%
20	CE/55/2016	Providing Signalling & Telecommunication system for Railway Networkat Mormugao Port , GOA.	open Tender	04.07.2016	Two cover system	10.08.2016	4	1. M/s Kiran Engineering LTD , Jaipur 2 M/s Signals Ltd Kolkota. 3 M/s Howe Engineering Projects India Pvt Ltd Ahmedabad 4. M/s Kailash Engineering Enterprises , Hyderabad	1. M/s Kiran Engineering LTD , Jaipur 2	Yes	CE/WKS/ 783 (S&T)/ 2016/4486 dtd 31.08.2016	M/s Howe Engineering Projects India Pvt Ltd Ahmedabad	Rs. 14,01,21,270.00	06.06.2017	07.09.2016	9months	Work transferred to CME's DEPT.Work order issued on 31.08.2016. to Contractor M/s Howe Engineering Projects Pvt.LTD .Completion time 9 months. ESP drawing approved by SWR. SIPdrawing approved on 03.02.2017 . Work in progress.	60%	35%
21	----	Appointment of consultant for preparation of detailed Project (DPR) for Development of Facilities for POL berth, coastal cargo Passenger Jetty at Vasco	short listed	10.06.16	single cover	10.06.16	5	M/s Wapcos 2) M/s TCE.3)M/s HIPL, 4)M/s Aarveem,5) M/s EIL	M/s Wapcos 2) M/s TCE.3)M/s HIPL, 4) M/s EIL	yes	CE/WS/485/1727 dated 21.06.2016	M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad	Rs. 40,45,000.00	31.07.2017	29.06.2016	52 Weeks	Work is in progress	80.00%	80.00%
22	Nomination	Mathematical model Studies for Vasco Bay development.	----	----	----	----	----	----	----	----	CE/XENP-11/4/6487 DT 06.12.2016	M/s Central water & Power Research Station (CWPRS)	Rs.34,09,180.00	07.05.2017	08.12.2016	5months	Work is in progress	20.00%	20.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
23	CE/72/2016	Supplying , installation , testing and commissioning of Air monitoring analysers at different locations in Port Area	open Tender	22.08.2016	Two cover system	28.09.2016	2	1) M/s Environment S.A. India Pvt Ltd m Navi Mumbai 2) M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai 3) M/s Chemtrols Industries Pvt Ltd , Mumbai	1) M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai 2) M/s Chemtrols Industries Pvt Ltd , Mumbai	Yes	CEPC-66/836/2016/5827 dt 07/11/2016	M/s Environment S.A. India Pvt Ltd m Navi Mumbai	Rs. 98,26,950.00	27.03.2017	28.12.2016	3months	Work is in progress	100%	90%
24	CE/WKS/500A /	Construction of Balance Stretch of 4 lane Road from Varnapuri to Sada Junction	Tender by PWD	----	----	----	----	Tender by PWD	----	----	I/R/PWD/2015-16/40 WD-XIV(NH)/ASW dt28/9/15	M/s Gammon India Ltd	Rs.3,97,00,000	13.10.2018	14.10.2016	2year	Work is in progress.	50.00%	50.00%
25	CE/70 /2016	Housekeeping of office building at W/ shop, MMs office complex , AXEN/VSG , AXEN/Rly, ATMR office, port Institute, at Vasco for a period of 2 yrs ( 2016- 2018 )	Website /Notice board	----	Single cover system	----	3	M/s Deepti Engg Works2)M/sItagi Enterprises 3) M/s Indu	M/s Deepti Engg Works2) M/s Indu	Nil	CE/M/VSG/324/5497dt 21.10.2016 PO o 4500019345	Ms Itagi Enterprises	Rs10,90,800.00	13.09.2018	14.09.2016	---	Work is in progress	50.00%	50.00%
26	CE/ 57 /2015	Annual Maintenance of B.G railway sliding in the Port area for aperiodof two years (2015-2017) f 52kg /60kg rail track	Website /Notice board	28.08.2016	Two cover system	10.09.2015	4	M/s Eence Rail Engineers \$ Fabricators Pvt Ltd Mumbai 2) M/s NMC Industries Pvt Ltd Mumbai 3) M/s S4Project Infra Pvt Ltd Deepti Engg Works40	1)M/s NMC Industries Pvt Ltd Mumbai 2) M/s S4Project Infra Pvt Ltd Deepti Engg Works40	Yes	CE/M/HR-498/3936 /319dt 30.10.20165P O o 4500018470	M/s Eence Rail Engineers \$ Fabricators Pvt Ltd Mumbai	Rs67,47,277.00	31.10.2017	01.11.2015	---	Work is in progress	96.00%	96.00%
27	CE/53/2016	Annual Maint. & upkeep of garden, lawn and landscaping of Children Park, Vocational centre at Headland(2016-17)	Website /Notice board	12.08.2016	Single cover system	31.08.2016	4	1)Deepti 2) Geo 3) Diksha 4) Ramchandra	1)Deepti 2) Geo 3) Ramchandra	Yes	CE/M/HL-864/4888 dtd. 23.09.2016	M/s Diksha	Rs. 2,41,108.17	14.10.2017	15.10.2016	---	Work is in progress	91.60%	91.60%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
28	CE/WKS/837/a	Consultancy services for Traffic Management Plan at Mormugao Port	Quotation		single			M/s Aakar Abhinav Mumbai	M/s Aakar Abhinav-Mumbai		P.O.- 4500020610	M/s Aakar Abhinav-Mumbai	Rs.400000/-	----	----	8 weeks	Draft of report not accepted . The consultant was called to MPT to review the layout & explained about the requirements of Port in terms of connectivity from Gate No 1 & Gate No9 for smoother flow.	75.00%	75.00%
29	CE/112/2016	Providing lift at new Dawn Ashadeep School at HL Sada	Website /Notice board	01.12.2016	Single cover system	04.01.2017	1	1. M/s Deepti Engg Vasco	1. M/s Deepti Engg Vasco	Yes	CE/M/HL-873/414/2031 dtd. 15.02.2017	1. M/s Deepti Engineering Works Vasco da Gama	Rs. 7,22,967.00	16.04.2017	17.02.2017	---	Work is in progress .Delay due to fixing of lift by OTIS Elevator.	100%	98%
30	CE/97/16	Making garden near gate no.9, T1 shed and T2 shed in GCB area.	Website /notice board	NA	Single cover System	25/11/16	2	1. M/s. Diksha Enterprises. 2.Shree Sidharameshwar Services	Nil	Yes	CE/M/GCB-533/6573 dated 9/12/16	Shree Siddharameshwar services	Rs.507372.85	15/2/17	20/12/16	work in progress	Work in progress. Work delayed by the contractor.	100.00%	15.00%
31	CE/3 /2017	AMC for cleaning of public Toilets Twice for aperiod of 300 days	Website /Notice board	----	Single cover system	17.02.2017	3	1. M/s Deepti Engg Vasco 2. M/s Caitano Vaz 3) M/s Ranchandra Construction Vasco	1. M/s Caitano Vaz Vasco	Yes	CE/M/HL-875/420/8732 dtd. 17.03.2017	1. M/s Caitano Vaz Vasco	Rs. 2,04,600.74	27.03.2017	29.03.2017	---	Work is in progress	48%	48%
32	CE/ 02 /2017	Upgradation of 1200m3 Sewage Treatment plant and O&M for 5years at HL-Sada	Advertisement /Website /Notice board	30.01.2017	Double cover system	24.03.2017	3	1. M/s Agate ztecho System 2 )Eriah Hydro Biotec 3) M/s Lila Digital & Environmental solutions Pvt. Ltd.	M/s Lila Digital	Yes	CE/WKS-851/2017/538 dtd. 17.04.2017	1. M/s Lila Digital & Environmental .Pvt Ltd.	Rs. 1,78,49,937.00	14.07.2017	15.04.2017	---	Work is in progress	100%	90%
33	CE/ /2017	Maintenance of toilets on T1 shed platform at berth no.10 for a period of 2 years	Website /notice board	----	Single cover system	29.03.2017	3	M/s Sulabh International Social Service organisation		Yes	CE/M/GCB-548/2017/596, dtd.19/04/17	M/s Sulabh International Social Service organisation	Rs.5,92,704.00	19/04/2019	28/04/17	---	Works in progress	21.00%	21.00%
34	CE/ /2017	Replacement of damaged RCC truss bottom tie beams with ISMB steel beams of T4 shed (Renamed at T1 shed) in GCB area	Website /notice board	NA	Single cover system	----	----	M/s Deepak Engineers & contractors	----	Yes	CE/M/GCB-540/2017/203, dtd. 10/04/2017	M/s Deepak Engineers & contractors	Rs.2,11,562.64	.....	28/06/17	.....	work completed on 26/07/2017	100.00%	100.00%
35	CE/23 /2017	Cleaning of storm water drains in and around GCB area	Website /notice board	NA	Single cover system	24.03.2017	1	M/s Caitano Vaz	M/s Caitano Vaz	Yes	CE/M/GCB-547/617, dtd.20/04/17	M/s Caetano Vaz	Rs. 1,48,155/-	1.10.2017	2.05.2017	.....	Works in progress	100.00%	95.00%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
36	CE/ /2017	Appointment of Independent Engineer for the project of Redevelopment of Berth No 8&9 and Barge Berth at MPT	short listed	01.11.2017	single cover	18.01.2017	5	1)M/s Unison Project Management Pvt Ltd Pune.2) M/s TayaConsultancy Engineers Mumbai 3) Howe Engineers Project 4)M/s BNT consultant 5) M/sMecon Ltd	M/s TayaConsultancy Engineers Mumbai 3) Howe Engineers Project 4)M/s BNT consultant 5) M/sMecon Ltd	yes	CE/Wks-854/2017/0009 DT 1.04.2017	M/s Unison Project Management Pvt Ltd Pune.	Rs1,89,91,500.00	----	----	----	Work to be commenced after award of work to concessionaires	0.00%	0.00%
37	CE/38/2017	Construction of new road from ZIOL gate to JSW Silo near railway crossing near new Railway Signalling building.	E - Tender	10/3/2017	Two cover system	17.03.2017	5	1.M/s Progress Builders, Harvalem, Sakhali,2.M/sAssmas construction,3. M/s Umrah Engg, 4.M/s Trupti Infrastructure.,M/s Zuari Structural	1.M/s Zuari Structural	Yes	CE/402/MOH P/9092 dtd. 30.03.2017(P. O. No.4500021930)	M/s Progress Builders, Harvalem, Sakhali	Rs8197501.52	5/6/2017	3/4/2017	---	Work in progress	100.00%	65.00%
38	CE/15 /2017	Replacing unserviceable windows(9nos) and doors (18 nos) of type B&C Qtrs at MPT colony ,Headland	Website /Notice board	24.02.2017	Single cover system	24.02.2017	2	1. M/s Geo Constructions Vasco, M/s Ramchandran	M/s Ramchandran	Yes	CE/M/HL/876/8838 dtd. 21.03.2017	1. M/s Geo Constructions Vasco	Rs2,87,093.50	07.04.2017	26.04.2017	---	Work is in progress	100%	100%
39	CE/17(R-1)/2017	Annual Maintenance and upkeep of garden , lawn and land scapping and other areas including Housekeeping at MRH-1 Bungalow at Headhand Sada.	Advertisement /Website /Notice board	21.3.2017	Two cover system	7.04.2017	4	1. M/sItagi Vasco, 2)M/s Deepti ,3) M/s Swarajaji 4) M/s Thappa	1. M/sItagi Vasco, 2)M/s Deepti ,3) M/s Swarajaji	yes	P.O No-4500022301	M/s .Thappa Enterprises	Rs. 1459276.7	30.04.2018	02.05.2017	---	Work is in progress	42%	42%
40	CE-Q-17	Cleaning of open drains inside MOHP back up area, old Harbour, fall out points the compound wall etc. 2017	NOTICE BOARD	4/5/2017	single	11.05.2017	2	1.M/s Caetano Vaz, Vasco. 2.Deepti Engineering	.Deepti Engineering	Yes	CE/M/MOHP-405/1447 DATED 31/05/2017 (Regul.)	M/s Caetano Vaz, Vasco.	365198.76	18/11/2017	19/05/2017	---	Work in progress	75%	25%
41	CE/34(R-1)/2017	Construction of toilet block for Railway Operational Section of Traffic Dept.	Advertisement /Website /Notice board	NA	Single	21/4/17 (Extended)	----	M/s Atlantic Water Proofing Co., Fatorda -Margao.	----	Yes	CE/M/AC-2013/1443 dtd 31/05/2017 (P. O. No. 4500022277)	M/s Atlantic Water Proofing Co., Fatorda - Margao.	601259.76	15/8/2017	16/6/2017	---	Work in progress	70%	3%

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
42	CE/59/2017	House keeping of MPT Hospital at HL for a period of one Year (2017-18).	Advertisement /Website /Notice board	26.05.2017	Two cover system	8.6.2017	5	1. M/s Ecoclean Systems 2. M/s Mahalsa Services 3. M/s Enviro Clean Enterprises 3. M/s Thapa Enterprises 4) M/s Vijay Facilities	M/s Mahalsa Services 3. M/s Enviro Clean Enterprises 3. M/s Thapa Enterprises 4) M/s Vijay	yes	CE/M/HL/890/2085 DTD 22.06.2017	M/S Ecoclean System & solution	Rs.49,1,135.09	16.06.2018	17.06.2017	---	Work is in progress	25%	25%
43	CE/56/2017	Annual Maintenance Contract Painting at HL (2017-18)	Advertisement /Website /Notice board	19.05.2017	Twocover system	19.5.2017	2	1. M/s Deepak Engineering 2 M/s D.K.Kalangutkar	M/s Deepak Engineering	yes	CE/M/HL-891/2011 DTD 20.06.2017	M/s D.K.Kalangutkar & Sons , Vasco	Rs.41,55,094.00	---	---	---	Acceptance letter not submitted by contractor	30%	30%
44	CE/51/17	Renovation of the toilet of Gym, block. Dy H.M.&Meeting room of Deepvihar High School at Headland	Advertisement /Website /Notice board	----	Twocover system	21.04.2017	1	1. M/s Atlantic Waterproofing & construction	1. M/s Atlantic Waterproofing & construction	yes	CE/M/	M/s Atlantic Waterproofing & construction	Rs 9,29,778.83	08.09.2017	25.07.2017	---	Work commenced on 25.07.17	100%	95%
45	CE/66/2017	Housekeeping of office building and other structures at GCB area for the year 2017-2018	Website / notice board	NA	Single cover system	30.06.2017	7	Thappa. Deepti. Geo. Bajaram Siddarameshwar , Jyoti Ranchandra	Thappa. Deepti. Geo. Bajaram Siddarameshwar , Jyoti	Yes	CE/M/GCB-552/2017/2796 dated 24/07/2017	M/s. M. Ramchandra Constructions	Rs. 843500	30/06/2018	1/7/2017	---	Work in progress	25.00%	25.00%
46	CE/61/2017	Repairs to roof of T1,T2, T3 and old power sheds in GCB area	Website / notice board	NA	Single cover system	19.06.2017	2	Bajrang. Geo	Geo	Yes	CE/M/GCB-546/2017/2225 dated 30/6/2017	M/s. Bajrang Swamanish	Rs.848530.95	5/10/2017	12/7/2017	---	Work in progress	97%	75%
47	CE/65/2017	Housekeeping of structure in back up area of MOHP fire monitoring building, Port craft Jetty, Breakwater and gate no.1 toilets, cruise terminal building and new Railway signalling building, toilets of two tugs for a period of one year (2017-2018).	Advertisement /Website /Notice board	NA	Two cover system	18.07.2017	3	M/s Deepti .M/s Thapa Enterprises, Vasco - Da- Gama.	----	Yes	CE/M/AC-2013/1443 dtd 31/05/2017 (P. O. No. 4500022277)	M/s Thapa Enterprises, Vasco - Da-Gama.	Rs.10,77,126.55	11/7/2108	12/7/2017	---	Work in progress	21.00%	21.00%



Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding ( Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status	Target	Actual
48	CE/60 /17	Removal of Garbage and debris from MPT Estate & transporting the same to dumping yard at HL(2017-2018)	NIT /Website /Notice board	29.05.2017	Twocover system	14.06.2017	2	1. M/s Thappa & M/s Ramchandran	M/s Thappa	yes	CE/M/HL/895/2902 dtd. 28.07.2017	M/s. Ranchandra Construction ,Headland.	Rs 12,01,104.00	09.08.2018	10.08.2017	---	Work is in progress	14%	14%
49	CE/ /17	Repairs to doors and Windows to Type A Qtrs at Headland	Website /Notice board	----	single cover system	18.07.2017	3	1. M/s Racchandran , M/s Geo & M/s Jyoti Enterprises	M/s Racchandran , M/s Geo	yes	CE/M/HL/896/3356 dtd. 17.08.2017	M/s Jyoti Enterprises	Rs 4,43,342	21.11.2017	22.08.2017	---	Work is in progress	30%	14%
50	CE/Q/39/2017	Reconstruction of collapsed security wall behind signal station at Headlad.	Website /Notice board	11.08.2017	single cover system	22.08.2017	2	1. M/s Indu Constructios Mercedes Vaddem , M/s Geo Constructions	----	yes	CE/M/HL/901/3738 dtd. 06.09.2017	M/s Indu Constructios Mercedes Vaddem	Rs 1,89,759.56	----	14.09.2017	----	Work is in progress	33%	33%
51	CE/Q/36/2017	Supplying & fixing signage boards at Deepvihar primary school at Headland	Notice board	03.08.2017	single cover system	09.08.2017	3	1. M/s Bandekar Digital Imagining,Margao,2. M/s Savitri,3.Optimistic	----	yes	CE/M/HL/900/3549 dtd. 29.08.2017	M/s Bandekar Digital Imaginng,Margao	Rs 97,875.75	----	----	----	Work is in progress	100%	80%
52	CE/72/2016	Reconstruction of collapsed outer security wall inside ZIOLnear gate no.2 in MOHP area.	----	----	----	----	----	M/S Jyoti Enterprises, New Vaddem, Vasco	----	Yes	CE/M/MOHP/397 dt. 08/2017 PO no. 4500023060	M/S Jyoti Enterprises, New Vaddem, Vasco	Rs. 615143.70	1/12/2017	2/9/2017		Work in progress	32.22%	1.60%
53	CE/73/2017	Renovation of toilet at GCB area	E-tender	NA	Doble cover system	26/7/17	2	1M/s .Zuari Structural Works 2.M/s Geo Constructions, Vasco	Nil	Yes	CE/M/GCB-555/2017/3990 dated 16/09/2017	M/s. Zuari Structural Works	Rs.1839139.98	18/3/18	19/09/16	work in progress			
54	CE/73/2017	Supply of labour for maintenance of garden , weeding and cleaning of roads in GCB area	Website / notice board		Single cover System	03.08.2017	2	1Siddhivinayak Enterprises2.M/s Geo Constructions, Vasco3.M/s Thapa Enterprises4.M/s Bajrang.5.M/s Vindhyavasni Fab. & cont,Vasco	1.M/s Geo Constructio ns, Vasco	Yes	CE/M/GCB/Q-35/2017/3827 dated 11/09/2017	M/s. Siddhivinayak Enterprises	Rs.173244	26/12/17	27/09/17	Work in progress	----	----	----