

Details of Contracts of Civil Engineering Department for March 2017

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
1	---	Maintenance of Sulabh Souchalaya near canteen in MOHP area (2016-18)	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/392/2506 dtd. 28.07.2016 P.O No.	M/s Sulabh International Social Service Organisation, Porvorim.	Rs. 6,66,000.00	26.04.2018	27.04.2016	---	Work is in progress
2	CE/62/2016	Housekeeping of office building And other structures in MOHP and harbour Area for a period of one year (2015-2016)	Advertisement /Website /Notice board	---	Single cover system	09.08.2016	2	1. M/s Geo construction, Vasco 2. M/s Deepak Engineers & Contractors , Vasco	M/s Deepak Engineers & Contractors , Vasco	Yes	CE/M/MOHP/390/397/5115 04.02.2016	M/s Geo construction, Vasco	Rs. 209,546.00	28.02.2017	01.10.2016	---	Work is in progress .
3	---	Maintenance of Sulabh Souchalaya in GCB area	As per agreement	NA	NA	NA	NA	1. M/s Sulabh International Social Service Organisation.	Nil	Yes	CE/M/MOHP 324/364/6791 dtd. 16.03.2016 P.O No.	M/s Sulabh International Social Service Organisation.	Rs. 2,28,000.00	26.04.2018	27.04.2016	---	Work in progress .
4	CE/14 /2016	Housekeeping of office building and other structures at GCB area for a period of one year.	Website / Notice board	NA	Single cover System	01.04.2016	1	M/s Sidharamestwar services, Vasco	Nil		CE/M/GCB-513/1137 dtd. 25.05.2016 P.O No.	M/s Sidharamestwar services, Vasco	Rs. 4,06,966.00	30.04.2017	01.05.2016	---	Work in progress .
5	CE/31 /2016	Erection of structural frame works for erecting board near IOCjunction	Website	NA	Single cover System	06.05.2016	2	1. M/s Geo construction 2. M/s Vindhyasani Fabricators	Nil	Yes	CE/M/GCB-515/1203dtd. 27.05.2016 P.O No.	M/s Geo construction	Rs. 2,35,471.50	04.08.2016	15.06.2016	---	work stopped due to objection from Municipality from 20.06.2016
6	CE/42 /2016	Dismantling of dust suppression . Repairs to the existing masonry wall and construction new masonry wall from existing dust suppression screen to toilets at berth no 11(PRW)	Website / Notice board	NA	Single cover System	20.05.2016	2	1. M/s Geo construction 2. M/s Vindhyasani Fabricators	1. M/s Geo construction	Yes	CE/M/GCB-517/1518 dtd. 13.06.2016 P.O No.	M/s Geo construction	Rs. 7,94,450.00	22.09.2016	27.06.2016	---	Work in progress. Work delayed as the site was occupied with wood chips, work delayed by the contractor also.The Work was stopped by the contractor on 12/01/2017 and re-started on 23/02/2017.
7	CE/44/16	AMC for fendering system in harbour area for the year 2016- 17	Website / notice board/Advt.	42709	Two cover System	42435	1	M/s. Modular Industries Thane	Nil	Yes	CE/M/MOHP-391/4497 dtd. 1/9/16	M/s. Modular Industries Thane	Rs. 13,20621.75	---	---	brk not sta	Proposal approved for termination of contract.
8	----	Structural Audit of Civil Structures in Mormugao Port Vasco.	---	---	---	---	---	M/s. Goa College of Engineering	----	---	CE/WKS/805/2016/5070 dated 3/10/16	M/s. Goa College of Engineering	Rs. 587818	---	---	---	Work not started. Letter sent to Engineering college to start the work.
9	CE/18 /2016	Maintenance and upkeep of garden outside A.O. Bldg foraperiod of two years from (2016-2018)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/M/GCB-515/1203dtd. 27.05.2016 P.O No.	1. M/s Thapa Enterprises, Vasco	Rs. 4,06,662.36	15.04.2018	06.04.2016	---	Work in progress .
10	CE/08/2016	Maintenance and upkeep of garden & plumbing operation inside AO bldg. for a period of two year 2016-18	Website /Notice board	----	Single cover system	27.01.2016	3	1 M/s Thappa Enterprises 2 S.T Itagi 3 Caitano Vaz	1 M/s Thappa Enterprises 2 Caitano Vaz	Yes	CE/M/AC-198/350/6355 dtd. 24.02.2016 P.O. No. 4500017635	Caitano Vaz	Rs7,29,344.00	01.02.2018	02.02.2016	---	Work in progress .
11	CE/32/2016	AMC for civil work in A.O. bldg . MRH4,MRH5 7 HRD centre at HL for aperiod of 2 years 2016-18	Advertisement /Website /Notice board	28.04.2016	Two cover system	23.06.2016	2	1) M/s Geo construction2)M/s Vindhyasani	M/s Vindhyasani	Yes	CE/M/AC-205/4687 dtd. 14.09.2016 P.O. No. 4500017635	1. M/s Geo construction, Vasco	Rs14,83,380.82	19.09.2018	20.09.2016	---	Work in progress .

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
12	CE/64/2016	Sanitary cleaning works of A.O. building at headland for a period of 310 working days	Advertisement /Website /Notice board	----	Single cover system	15.09.2016	2	1) M/s Geo construction 2) M/s Sidhyarameshwar	M/s Sidhyarameshwar	Yes	CE/MAC-206/400/5162 dtd. 05.10.2016 P.O. No. 4500017635	1. M/s Geo construction, Vasco	Rs4,70,611.00	---	01.10.2016	---	Work in progress .
13	CE/82 /2016	Maintenance and upkeep of garden in MRH-7B, MRH-7C and officers club for a period of one year from (2016-2017)	Website / Notice board	02.03.2016	Single cover System	23.03.2016	1	1. M/s Thapa Enterprises, Vasco	Nil	Yes	CE/MAC-208/404/5958 dtd. 14.11.2016 P.O. No. 4500017635	1. M/s Thapa Enterprises, Vasco	Rs. 1,30,788.00	06.11.2017	05.11.2016	---	Work in progress .
14	CE/10/2016	Maintenance and upkeep of water supply system (AMC2016-2017)	Website /Notice board	20.01.2016	Single cover system	17.02.2016	4	1.Ms Natraj Engg. 2.M/s S.T Itagi 3. Ekta Engg 4. Deepti Engg	Deepti Engg	Yes	Indent letter issued		Rs24,10,561.00	Indent letter issued	05.04.2016	---	Work completed
15	CE/11/2016	Annual maintenance contract for cleaning public toilets at HL for a period of 300 days	Website /Notice board	----	Single cover system	05.02.2016	3	1. M/s Ramchandra construction 2. Prakash Naik 3. Deepti Engg	Deepti Engg ,Prakash Naik	Yes	CE/MHL-851/6591 dtd 07.03.2016	M/s Deepti Engg	Rs3,19,788.00	27.03.2017	28.03.2016	---	Work completed
16	CE/30/2016	Maintenance and upkeep of garden , lawn and landscaping and other areas at Port Guest Houses premises Headhand Sada for a period of two Years (2016-18)	Advertisement /Website /Notice board	07.04.2016	Single cover system	22.04.2016	2	1.M/s . Deepti Engg 2.M/s . Thappa Enterprises	1.M/s . Deepti Engg	yes	PO 4500019368	.M/s . Thappa Enterprises	Rs9,18,025.00	06.05.2018	07.05.2016	---	Work is in progress
17	CE/09/2016	Housekeeping of MPT Hospital at HL for a period of one year.	Website /Notice board	08.03.2016	Two cover system	30.03.2016	6	1. M/s Mahalsa Services Sada 2. M/s Eco clean Systems & Solution 3 . Veejay Facility Management Pvt Ltd. 4. M/s Thappa Enterprises	M/s Eco clean Systems & Solution 3 . Veejay Facility Management Pvt Ltd. 4. M/s Thappa Enterprises	yes	CE/M/VS-318/573 dtd 23.04.2016 P.O 4500018311	. M/s Mahalsa Services Sada	Rs31,36,166.69	27.04.2017	28.04.2016	---	Work is in progress
18	CE/33/2016	Annual Maintenance Contract for weeding at headland type B,C,D quarters at headland for two years.	Website /Notice board	----	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/MHL-854/1180 DTD. 27.05.2016	. M/s Caitano Vaz	Rs. 9,00,100.00	08.06.2018	09.06.2016	---	Work in progress .
19	CE/34 /2016	Annual Maintenance Contract for weeding at headland type A, CHLD quarters at headland for two years.	Website /Notice board	----	Single cover system	4.05.2016	2	1. M/s Geo construction 2. M/s Caitano Vaz	M/s Geo construction	Yes	CE/MHL-855/1179 DTD. 27.05.2016	. M/s Caitano Vaz	Rs. 8,25,500.00	08.09.2018	09.06.2016	---	Work in progress .
20	CE/40 /2016	Maintenance and upkeep of garden , lawn and landscaping for a period of two Years at DVSS and HOD's Enclave at HL (2016-18)	Website / Notice board	25.05.2016	Single cover system	25.05.2016	3	1. M/s Itagi Enterprises, Vasco 2.M/s Thapa Enterprises, Vasco 3.M/s Deepti Vasco	.M/s Thapa Enterprises, Vasco 3.M/s Deepti Vasco	Yes	CE/MH/860/380/1790 dtd. 23.06.2016 P.O No.	M/s Itagi Enterprises, Vasco	Rs. 11,01,539.71	03.07.2018	04.07.2016	---	Work in progress .
21	CE/35/2016	Supply of clean and Potable water for Port area	Website / Notice board	05.05.2016	Two cover system	13.05.2016	3	1)M/s Popular construction 2)M/s Roy water	1)M/s Roy water	Yes	CE/MHL-856/385/2382 dtd. 21.07.2016 P.O No.	M/s Popular construction	Rs 15,22,875	27.07.2016	---	---	Work yet to commence
22	CE/59/2016	Removal of garbage and debris from MPT Estate & transporting the same to dumping Yard at HL 2016	Website / Notice board	----	Single cover system	29.07.2016	2	1)M/s Ramchandra construction 2)M/s Diksha	M/s Diksha	Yes	CE/MHL-665/393/2910 dtd. 11.08.2016 P.O No.	M/s Ramachandra	Rs 7,62,892.75	09.08.2017	10.08.2016	---	Work in progress .

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
23	CE/60/2015	Operation and maintenance of 1200 m3 capacity Sewage Treatment Plant at Headland Sada and 100m3 STP at MPT hospital Year 2016 & 2017	Advertisement /Website /Notice board	07.09.2015	Two cover system	30.09.2016	3	1. M/s. Naik Environmental Engg. Pvt. Ltd., Navi Mumbai. 2. M/s Envirochem Enterprises, Jogeshwary Mumbai.	1. M/s Deepti Engg. Works, Vasco	Yes	CE/MHL-844/345/4921 dtd 17.12.2015 P.O. No. 450017140	M/s Envirochem Enterprises, Andheri Mumbai.	Rs. 24,88,342.00	31.12.2017	01.01.2016	---	Work is in progress
24	CE/394/2012	Providing Project Management Consultancy Services for Railway Signalling works at Mormugao Port, Goa	Advertisement /Website	29.08.2012	Two cover system	12.09.2012	3	1. M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad 2. M/s Rites Ltd. Gurgaon.	1. M/s EZZE transportation Infrastructure Pvt. Ltd. Bangalore	Yes	CE/WKS-783 (PMC) /6038 dtd. 23.01.2013 P.O. No. 4500010058	M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad	Rs. 58,50,000.00	380 days from receipt of formal Work Order	13.02.2013	---	Work is in progress.
25	CE/37/2014	Providing Architectural & Engineering Services for Construction of Cruise Terminal Building	Advertisement /Website	15.07.2014	Two cover system	08.08.2014	5	1. M/s Wadia Techno Engineering Services Ltd. Mumbai 2. M/s Mitimitra Consultants, Pune 3. Effective Architectural Services, Panaji 4. Mathur Ugam and Associates, New Delhi 5. M/s Aakar Abhinav Consultants Pvt. Ltd. JV with - Maritime Consultancy Pvt. Ltd, Navi Mumbai	Nil	Yes	CE/WKS-802/3065 dtd. 22.09.2014 P.O. No. 4500013761	M/s Wadia Techno Engineering Services Ltd. Mumbai	Rs. 9,90,000.00	05.10.2016	06.10.2014	---	Work is in progress.
26	CE/29(R-J) /2015	Construction of Cruise Terminal Building at Mormugao Harbour(CIVIL WORKS)	Advertisement /Web site / Notice board	10.06.2015	Two cover system	02.07.2015	2	1. Premier Builders 2. M/s Punage Engineers & Contractors, Vasco	3. M/s Deepti Engineers and Contractors, Vasco	Yes	CE/Wks-809/3387 dtd. 30.09.2015	M/s Punage Engineers & Contractors, Vasco	Rs. 3,34,72,295.00	13.10.2016	14.10.2015	---	Work completed
27	---	Conducting Environmental Impact Assessment Studies (EIA) for the project "Redevelopment of Berths 8,9 & Barge Berths at the Port of Mormugao, Goa.Port Trust, Goa".	By Nomination	NA	---	NA	NA	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	NA	NA	CE/WKS-817/ dtd. 25.01.2016 P.O. No.	M/s Wapcos (I) Ltd., Gurgaon (Government Agency)	Rs. 39,60,000.00	5 Months	---	---	Work is in progress

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
28	CE/71/2015	Capital dredging of the approach channel, turning circle, berths 5,6,7 and approaches for cape size vessels at Mormugao Port, Goa	Advertisement /Website /Notice board	06.11.2015	Two cover system	14.12.2015	5	1. M/s DCI Ltd., Vishakapatnam 2. M/s International Sea Port Dredging Ltd., Chennai. 3. M/s Van Oord Dredging & Marine Contractor., Mumbai 4. M/s Vasco SA, Luxembourg	1. M/s Boskalis Smit India LLP, Mumbai	Yes	CE/WKS-807/5063(A) dtd. 01.01.2016 P.O No.	M/s DCI Ltd., Visakhapatnam	Rs. 193,50,00,000.00	17.06.2016	01.01.2016	---	From 01.01.2016: In pursuance of NGT order dated 02/09/2016, 2)DCI was directed to stop the dredging, from 19.09.2016, until further orders. 3) Port has filed appeal in Supreme Court on NGT order dated 02.09.2016, and First hearing was held on 28.11.2016, Next hearing of supreme court is scheduled on 3.04.2017 4)As per the MOEF & CC terms of reference, GSPCB was requested vide application dated on 21/11/2016 to conduct Public hearing. 5) Public hearing was fixed on 21.02.2017 and 24/3/2017 has been postponed by collector and new date is fixed on 26.04.2017. 6)DCI vide their letter dated 18.11.2016 has intimated that they have terminated the work with immediate effect as per the clause No 40.3 towards suspension of work & as per clause No 69.1 towards non payment of Bill.
29	CE/65/2015	Construction of Cruise Terminal Building at Mormugao Harbour - Electrical Work	Advertisement /Web site / Notice board	27.10.2015	Two cover system	20.11.2015	2	1. M/s Sunshine Electrical Company Pvt. Ltd., Mapusa 2. M/s Installation Services, Mapusa	Nil	Yes	CE/Wks-809(EW)/5055 dtd. 31.12.2015 P.O. 4500017197	M/s Sunshine Electrical Company Pvt. Ltd., Mapusa	Rs. 1,25,47,903.40	14.11.2016	09.02.2016	---	Work completed

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
30	---	Appointment of Environmental Consultant for Implementation of Port EMMP & suggesting Mitigative Measures	Quotation	NA	NA	NA	1	1. Dr. Naraina P. S. Varde, Alto-Porvorim	NA	NA	CE/Wks-404(EMMP)/5577 dtd. 22.01.2016 (Appointed on 28.12.2015) P.O. 4500017400	Dr. Naraina P. S. Varde, Alto-Porvorim	Rs. 10,80,000.00	30.11.2017	29.12.2015	---	Service is in progress
31	CE/62/2015	Appointment of Project Management Consultant for the work of Capital Dredging of approval channel turning circle berth no 5,6& 7 and approaches for cpe size vessels .	Advertisement /Website /Notice board	----	----	06.01.2016	2	1. M/s Wapcos Harayana 2 Howe Engineering Pvt Ltd		Yes	CE/WKS-815/5439 dtd. 15.10.2016	Howe Engineering Pvt Ltd	Rs36,00,000.00	26.06.2016	27.01.2016	---	consultancy workstopped as the dredging work is terminated .
32	----	Field Investigation related to shoreline monitoring surrounding Mormugao Port region	On Nomination	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	N.A.	CE/WS/828/1926 dated 30.06.2016	M/s CSIR N.I.O. Dona Paul-GOIA	Rs. 21,30,000.00	30.06.2017	30.06.2016	12months	Work is in progress
33	CE/39/2016	Development of storage area for containers at MPT	NIT	04.05.2016	Two cover system	25.05.2016	7	M/s Truipiti Infrastructure	----	Yes	CE/P&C -65/1995 dt 02.07.2016	M/s Truipiti Infrastructure	Rs12,47,69,007.00	15.04.2017	16.08.2016	9months	Work in progress .
34	CE/56/2016	Full Rake wagon handling railway line at Mormugoa Port with paving 30m wide	open Tender	04.08.2016	Two cover system	21.09.2016	3	1)M/s Laxyo Energy Ltd 2) M/s NMC Industrie Ltd 3)M/s Howe Engg Ahmedabad 4)M/s Kirti Construction Ahmedabad	1)M/s NMC Industrie Ltd 2)M/s Howe Engg Ahmedabad 3)M/s Kirti Construction Ahmedabad	---	CE/PC -66/635 dt 14.10.2016	M/s Laxyo Energy Ltd	Rs12,47,69,007.00	---		9months	Work is in progress
															14.10.2016		

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
35	CE/55/2016	Providing Signalling & Telecommunication system for Railway Network at Mormugao Port , GOA.	open Tender	04.07.2016	Two cover system	10.08.2016	4	1. M/s Kiran Engineering LTD , Jaipur 2 M/s Howe Engineering Projects India Pvt Ltd Ahmedabad	1. M/s Kiran Engineering LTD	Yes	CE/WKS/ 783 (S&T)/ 2016/4486 dtd 31.08.2016	M/s Howe Engineering Projects India Pvt Ltd Ahmedabad	Rs. 14,01,21,270.00	06.06.2017	07.09.2016	9months	Work transferred to CME's DEPT.Work order issued on 31.08.2016. to Contractor M/s Howe Engineering Projects Pvt.LTD .Completion time 9 months.ESP drawing approved by SWR. SIPdrawing approved on 03.02.2017 .
36	---	Appointment of consultant for preparation of detailed Project (DPR) for Development of Facilities for POL berth, coastal cargo Passenger Jetty at Vasco	short listed	10.06.16	single cover	10.06.16	5	M/s Wapcos 2) M/s TCE.3)M/s HIPL. 4)M/s Aarveem,5) M/s EIL	M/s Wapcos 2) M/s TCE.3)M/s HIPL. 4) M/s EIL	yes	CE/WS/485/1727 dated 21.06.2016	M/s Aarvee Associates Architect Engineers and Consultants Pvt. Ltd. Hyderabad	Rs. 40,45,000.00	31.07.2017	29.06.2016	52 Weeks	Work is in progress
37	CE/83/2016	Construction of compound wall for cruise terminal Bldg at Mormugao Harbour	short listed	14.06.16	single cover	14.06.16	2	1) M/s Deepti Engineering Work ,Vasco 2) M/s Deepak Engineers & contractor ,Vasco	M/s Deepti Engineering Work ,Vasco	yes	CE/WS/839/5568 dated 25.10.2016	M/s Deepak Engineers & contractor ,Vasco	Rs. 24,04,379.31	----	----	2months	Work completed
38	CEwks/816	Consultancy for upgradation of 1200m3 STP atHeadland Sada	Quotation	----	----	----	----	M/s IR class systems Vasco	----	----	M/s Central water & Power Research Station (CWPRS)	Rs. 6,50,000.00	20.01.2017	21.01.2016	1year	Work completed	
39	Nomination	Mathematical model Studies for Vasco Bay development.	----	----	----	----	----	----	----	----	CE/XENP-11/4/6487 DT 06.12.2016	M/s Central water & Power Research Station (CWPRS)	Rs.34,09,180.00	07.05.2016	08.12.2016	5months	Work is in progress
40	Nomination	Mathematical model Studies for Betul Port	----	----	----	----	----	----	----	----	CE/XENP-11/1/1819 DT 24.06.2016	M/s Central water & Power Research Station (CWPRS)	Rs.31 ,98,840.00	08.12.2016	09.07.2016	5months	Work completed
41	CE/72/2016	Supplying , installation , testing and commissioning of Air monitoring analysers at different locations in Port Area	open Tender	22.08.2016	Two cover system	28.09.2016	2	1) M/s Environment S.A. India Pvt Ltd m Navi Mumbai 2) M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai 3) M/s Chemtrols Industries Pvt Ltd , Mumbai	M/s Thermo Fisher Scientific Co. Pvt Navi Mumbai	Yes	CEPC-66/836/2016/5827 dt 07/11/2016	M/s Environment S.A. India Pvt Ltd m Navi Mumbai	Rs. 98,26,950.00	27.03.2017	28.12.2016	3months	Work is in progress
42	CE/83/2016	Constuaction of Compound wall for Cruise Terminal building at Harbour .CE/83/16	short listed	07.10.2016	single cover	14.10.2016	2	1) M/s Deepti Engineers	----	Yes	CE/WKS-839/5568 dt 25.10.2016	1) M/s Deepti Engineers	Rs. 24,04,379.31.00	30.12.2016	30.10.2016	2months	Work completed
43	CE/94/2016	Supplying and fixing Maurells for cruise terminal building at mormugao Harbour (CE/94/2016)	short listed	02.11.2016	single cover	09.11.2016	2	M/s Image Arts Mapusa 2) M/s Colour Prints Bardez	M/s Colour Prints Bardez	Yes	CE/WKS-842/6205 dt 23.11.2016	M/s Image Arts	Rs. 19,57,380.00	----	----	1months	----
44	CE/WKS/500	Construction of Balance Stretch of 4 lane Road from Varnapuri to Sada Junction	Tender by PWD	----	----	----	----	Tender by PWD	----	----	I/R/PWD/2015-16/40 WD- XIV(NH)/ASW dt28/9/15	M/s Gammon India Ltd	Rs.3,97,00,000	13.10.2018	14.10.2016	2year	Work is in progress
45	CE/37R2/16	Providing HVAC for Cruise Terminal Building at Mormugao Harbour.	open Tender	09.09.2016	Two cover	15.11.2016	2	1) M/s Perfect Engineers 2) M/s Rane Trading company Sindhudug	M/s Perfect Engineers	Yes	P.O. 4500020170 dt 15.10.2016	M/s Rane Trading company Sindhudug	Rs. 20,11,000.00	14.03.2016	15.11.2016	4months	Work is in progress

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
46	CE/12/2016	Repairs & covering the drain with RCC precast slabs along line No1 R&D yard	Website /Notice board	15.02.2016	Single cover system	2.03.2016	1	Ms Geo construction	Ms Encee Rail Engineers & Fabricators Pvt LTD Mumbai	Yes	CE/MRLY/-516/1353 dt 06.06.2016 PO	Ms Geo construction	Rs 12,43,972.00	12.12.2016	13.07.2016	---	Work is in progress
47	CE/70 /2016	Housekeeping of office building at W/ shop, MMs office complex , AXEN/VSG , AXEN/Rly, ATMR office, port Institute, at Vasco for a period of 2 yrs (2016- 2018)	Website /Notice board	----	Single cover system	----	3	M/s Deepti Engg Works2)M/sItagi Enterprises 3) M/s Indu	M/s Deepti Engg Works2) M/s Indu	Nil	CE/M/VSG/324/54 97dt 21.10.2016 PO o 4500019345	Ms Itagi Enterprises	Rs10,90,800.00	13.09.2018	14.09.2016	---	Work is in progress
48	CE/ 57 /2015	Annual Maintenance of B.G railway siding in the Port area for aperiodof two years (2015-2017) f 52kg /60kg rail track	Website /Notice board	28.08.2016	Two cover system	10.09.2015	4	M/s Encee Rail Engineers \$ Fabricators Pvt Ltd Mumbai 2) M/s NMC Industries Pvt Ltd Mumbai 3) M/s S4Project Infra Pvt Ltd Deepti Engg Works40 Tender not opened	M/s NMC Industries Pvt Ltd Mumbai 3) M/s S4Project Infra Pvt Ltd Deepti Engg Works40 Tender not opened	Yes	CE/M/HR-498/3936 /319dt 30.10.20165PO o 4500018470	M/s Encee Rail Engineers \$ Fabricators Pvt Ltd Mumbai	Rs67,47,277.00	31.10.2017	01.11.2015	---	Work is in progress
49	CE/53/2016	Annual Maint. & upkeep of garden, lawn and landscaping of Children Park, Vocational centre at Headland(2016-17)	Website /Notice board	12.08.2016	Single cover system	31.08.2016	4	1)Deepti 2) Geo 3) Diksha 4) Ramchandra	1)Deepti 2) Geo 3) Ramchandra	Yes	CE/M/HL-864/4888 dtd. 23.09.2016	M/s Diksha	Rs. 2,41,108.17	14.10.2017	15.10.2016	---	Work is in progress
50	CE/ /2016	Annual Maintenance contract(Painting) at Headland (2016-17)	Website /Notice board	18.06.2016	Two cover system	1.07.2016	4	10M/s D. K. Kalangutkar2) Deepak Engineering3)Deepti Engg 4) Reena Construcrtion	2) Deepak Engineering3)Deepti Engg 4) Reena Construcrtion	Yes	CE/M/HL-863/4023 dtd. 23.08.2016	M/s D. K. Kalangutkar	Rs. 22,70,000.00	25.08.2015	26.08.2016	---	Work is in progress
51	CE/WKS/837	Consultancy services for Preparation of Exit/ Entry and Evacuation Plan at MPT area	Quotation		three quotations			1)M/s Aakar abhinav Mumbai. 2)M/s Disha Project Consultants, Mumbai. 3) M/s Thipse Enterprises Khargar Mumbai.	M/s Aakar Abhinav-Mumbai		P.O.4500019935	M/s Aakar Abhinav-Mumbai	Rs.300000/-	09.09.2016	11.11.2016	8 weeks	Work completed
52	CE/WKS/837	Consultancy services for Traffic Management Plan at Mormugao Port	Quotation		single			M/s Aakar Abhinav Mumbai	M/s Aakar Abhinav-Mumbai		P.O.-4500020610	M/s Aakar Abhinav-Mumbai	Rs.400000/-	----	----	8 weeks	Work is in progress
53	CE/86/16	Re-construction of the collapsed portion of security wall near Sushela Niketan	Website / notice board	NA	Single cover System	14/11/16	3	1. M/s. Geo Constructions. 2. M/s. Indu constructions 3. Shree Sidharameshwar Service	Nil	yes	CE/M/GCB-532/6253 dated 24/11/16	Shree Siddharameshwar services	Rs. 1160425.86	---	---	---	work in progress
54	CE/97/16	Making garden near gate no.9, T1 shed and T2 shed in GCB area.	Website / notice board	NA	Single cover System	25/11/16	2	1. M/s. Diksha Enterprises. 2.Shree Sidharameshwar Services	Nil	Yes	CE/M/GCB-533/6573 dated 9/12/16	Shree Siddharameshwar services	Rs5,07,000.00	19.02.2017	20/12/2016	---	Work in progress . Work delayed by the contractor
55	CE/90/2016	Rate contract for replacing damaged Sewer waste water Pipes and work pertaining to Sewerline for Port area at HL & Vasco (2016-17)	Website /Notice board	----	Single cover system	----	3	1. M/s Sidharameshwar ServicesVasco	1. M/s Sidharameshwar ServicesVasco	Yes	CE/M/HL-869/01/2017/7210 dtd. 16.01.2016	1. M/s Sidharameshwar ServicesVasco	Rs. 12,13,193.00	23.12.2017	24.12.2016	---	Work Order issued
56	CE/118/16	Maintenance repairs to chain link fencing of container yard at GCB area	Website / notice board	NA	Single cover System	13/01/2017	1	1. M/s Vindhyaasni Fabricators			CE/M/GCB-539/7907 dated 10/02/17	M/s Vindhyaasni Fabricators &Contractor, Vasco.	Rs.308741.68	22/04/17	27/02/2017	---	work started on 27/02/2017 .work in progress
57	CE/112/2016	Providing lift at new Dawn Ashadeep School at HL Sada	Website /Notice board	01.12.2016	Single cover system	04.01.2017	1	1. M/s Deepti Engg Vasco	1. M/s Deepti Engg Vasco	Yes	CE/M/HL-873/414/2031 dtd. 15.02.2017	1. M/s Deepti Engineering Works Vasco da Gama	Rs. 7,22,967.00	16.04.2017	17.02.2017	---	Work is in progress

Sr. No.	Tender No	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer / Evaluated L1	Contract No. & Date / P. O. No.	Name of Contractor	Value of Contract	Scheduled date of completion of Works	Actual date of start of work	Actual date of completion	Reasons for delays if any / status
58	CE/104/2016	to CISF QTRS allotted to GSL at HLthe concrete panels of berth no. 10.	Website /Notice board	----	Single cover system	02.01.2017	1	1. M/s Prakash Naik Vasco	1. M/s Prakash Naik Vasco	Yes	CE/MHL-871/7552 dtd. 25.021.2017	1. M/s Deepti Engineering Works Vasco	Rs. 7,22,967.00	16.04.2017	17.02.2017	---	Work is in progress
66	CE/10/17	Geotechnical soil investigation for Navigational channel & Vasco bay at MPT-Goa	Shortlisted parties/Website	NA	Two cover System	22/02/2017	3	1. M/s Fugro Geotech (I) Pvt. Ltd-Mumbai & 2. M/s Ideal Geoservices Pvt.Ltd-	1. M/s SKW soil & survey Co. - Mumbai	Yes	CE/Wks-847/2017/8525 dated 7/03/17	M/s Ideal Geoservices Pvt.Ltd-Mumbai	Rs.6894450.00	13/06/17	14/03/2017	---	Mobilisation in progress
67	CE/89/16	Replacement of broken drain cover slabs and providing cast in situ slabs over drains at T1 shed door entrances container yard, drain inside T2 shed and near T3 shedat GCB area	Website / notice board	NA	Single cover System	---	---	---	---	---	CE/MGCB-535/8194 dated 23/02/17	M/s Indu Constructions	Rs.26,73,135.36/-	26/06/17	27/03/2017	---	Work in progress.
68	CE/25/17	Providing cell tenders at berth no 10 & 11 at GCB	Website / notice board	NA	E-Tender	---	---	---	---	---	CE/M/GCB-543/8965 dated 27/03/2017	M/S Brahans Polymer pvt Ltd. ,	Rs. 1,01,40,649.66/-	---	---	---	Work not started