

Project: Redevelopment of Berths 8, 9, and Barge Berths at the Port of Mormugao, Goa.  
 Estimated cost: Rs 1085 crores  
 Capacity: 14 MMTPA

**BAR CHART**

As on 1st February, 2016

Task	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16
Issue of NIT	Target												
Appointment of Consultant	Achieved		Target	Achieved									
Appointment of Transaction Advisor										Target			
Final report from Consultant										Achieved			
Submission of TAMP proposal										Target			
TAMP notification												Target	
Issue of RFQ								Achieved					
Pre-Bid meeting									Target				
Opening of RFQ											Target		
Shortlisting of Bidders											Achieved		
Preparation of RFP & CA											Target		
Submission of PPPAC Memo										Target			
Approval of Ministry												Target	
Security Clearance												Target	
Issue of RFP											Target		
Receipt of RFP											Achieved		Target
Selection of Bidder & Board Approval													Target
Signing of CA													Target

Target  
 Achieved