

Project: Redevelopment of Berths 8, 9, and Barge Berths at the Port of Mormugao, Goa.  
 Estimated cost: Rs 1085 crores  
 Capacity: 14 MMTPA

**BAR CHART**

As on 1st May,2016

Sr.No	Task	Mar-15	Apr-15	May-15	Jun-15	Jul-15	Aug-15	Sep-15	Oct-15	Nov-15	Dec-15	Jan-16	Feb-16	Mar-16	Apr-16	May-16
1	Issue of NIT	Target														
		Achieved														
2	Appointment of Consultant			Target												
				Achieved												
3	Appointment of Transaction Advisor										Target					
											Achieved					
4	Final report from Consultant										Target					
											Achieved					
5	Submission of TAMP proposal										Target					
											Achieved					
6	TAMP notification												Target			
													Achieved			
7	Issue of RFQ								Target							
									Achieved							
8	Pre-Bid meeting									Target						
										Achieved						
9	Opening of RFQ											Target				
												Achieved				
10	Shortlisting of Bidders											Target				
												Achieved				
11	Preparation of RFP & CA											Target				
												Achieved				
12	Submission of PPPAC Memo										Target					
											Achieved					
13	Approval of Ministry												Target			
													Achieved			
14	Security Clearance												Target			
													Achieved			
15	Issue of RFP											Target				
												Achieved				
16	Receipt of RFP													Target		
														Achieved		
17	Selection of Bidder & Board Approval													Target		
														Achieved		
18	Signing of CA														Target	

 Target  
 Achieved